BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements to raods at 1st, 2nd, 3rd, 4th cross, 1st main road Kalyna Nagara, 15th C cross Prashanth Nagara and Surrounding area in ward no 13
2	Estimated cost and Technical Sanction No and Date	Rs.45.00 Lakhs CE/DZ/TS/32/2020-21 Dt: 06.05.2020
3	Amount of Tender	Rs.3600515=00
4	Job Code No	013-20-000130
5	Name & Address of the contractor	Sri R. Shivaram #4-13, Avalamma Choultry Layout, Magadi main road, Bangalore 560023.
6	Agreement No & Date	EE/DD/AGR/146/2020-21 Date:10.12.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/146/2020-21 Date: 10.12.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	
12	Due date of Starting the work	10-12-2020.
13	Due date of Completion of the work	09-03-2021
14	Actual Date of Completion of the work	15-03-2022
15	Progress achieved during first extension	
16	Time extension period applied for	
17	No of Days	
18	Time Extension Recommended	The Sub time may be granted work after 15 days by levying penalty 90 days

Chief Engineer
Dasarahalli Zone
B. B. M. P

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the Work	Improvements to raods at 1st, 2nd, 3rd, 4th cross, 1st main road Kalyna Nagara, 15th C cross Prashanth Nagara and Surrounding area in ward no 13
2	Sanction Estimate Cost Rs. In Lakhs	Rs.45.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	Rs.3600515=00
4	Time Given to Complete the tender work in Days From To	
5	Progress achieved during the given tender period Rs.in Lakhs	
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	
7	EOT Required to complete the balance work in Day, From-To	
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	

Note: To Substanciate financial progress i.e column No.(5) relavent viz M.B. Bill form etc., to be shown to the EOT approving authority for confirmation

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Divison

Chief Engineer
Dasarahalli Zone
B. B. M. P

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhath Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.